



ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Successors	Actual Start	Timeline											
									March 2019	Qtr 2, 2019					Qtr 3, 2019					Qtr 4, 2019
1		BT5849A15 WATER MAIN REPLACEMENT (GREENBELT STANDPIPE)	166 days	3/7/19	10/24/19			3/7/19												
2		Mobilization	7 days	4/11/19	4/19/19	5	3,6,4FF	NA												
3		Staging Area	7 days	4/22/19	4/30/19	2,5	7,9,23	NA												
4		Stakeout	6 days	3/7/19	3/14/19	2FF	8	3/7/19												
5		Suspension of Work	15 days	3/21/19	4/10/19	6,3,2	NA	NA												
6		Erosion and Sediment Control	5 days	4/22/19	4/26/19	2,5	25,7	NA												
7		Clear Water Diversion Pipeline from STA -0+20 to 0+42	10 days	5/1/19	5/14/19	3,6	9,23	NA												
8		PIPE INSTALATION	54 days	5/15/19	7/29/19	4	NA	NA												
9		Furnish and install 20" PVC C-900 from STA 0+42 to 6+00	10 days	5/15/19	5/28/19	3,7	10,23	NA												
10		Install 20" Transition Coupling at STA 5+97	3 days	5/29/19	5/31/19	9	11	NA												
11		Install DI 20" From STA 5+97 to STA 6+22	2 days	6/3/19	6/4/19	10	12	NA												
12		Furnish & install 2" air release valve and manhole at STA 6+22	5 days	6/5/19	6/11/19	11	13	NA												
13		Install DI 20" From STA 6+22 to STA 6+40	2 days	6/12/19	6/13/19	12	14	NA												
14		Furnish & install 20-inch gate valve and Vault at STA 6+40	6 days	6/14/19	6/21/19	13	15	NA												
15		Install DI 20" From STA 6+40 to STA 6+68	2 days	6/24/19	6/25/19	14	17,16	NA												
16		Furnish & install 20-inch gate valve and Vault at STA 6+65	6 days	6/26/19	7/3/19	15	17	NA												
17		Install DI 16" From STA 6+68 to STA 6+80	1 day	7/4/19	7/4/19	15,16	18	NA												
18		Furnish & install 16-inch gate valve and Vault at STA 6+80	6 days	7/5/19	7/12/19	17	19	NA												
19		Install DI 16" From STA 6+80 to STA 7+09	2 days	7/15/19	7/16/19	18	20	NA												
20		Furnish & install 2" air release valve and manhole at STA 7+09	5 days	7/17/19	7/23/19	19	22,21,2	NA												
21		Install DI 20 From STA 0+00 to STA 0+42	2 days	7/24/19	7/25/19	20		NA												
22		Install DI 16 From STA 7+09 to STA 8+08	4 days	7/24/19	7/29/19	20	28	NA												
23		Install DI 16" From STA 12+27 to STA 9+58	7 days	5/29/19	6/6/19	3,7,9	24	NA												
24		Install DI 16" From STA 9+42 to STA 8+08	7 days	6/7/19	6/17/19	23	25	NA												
25		Install DI 8" From STA 0+00 to STA 1+60	7 days	6/18/19	6/26/19	6,24	27	NA												
26		CLHORINATION AND TESTING	30 days	6/27/19	8/7/19			NA												
27		Chlorination and testing 16" From STA 12+27 to STA 8+08 and 8" From STA 0+00 to STA 1+60	5 days	6/27/19	7/3/19	25	30	NA												
28		Chlorination and Testing 20" From STA 0+00 to STA 6+88 and 16" From STA 6+88 to STA 8+08	7 days	7/30/19	8/7/19	22,20	30	NA												
29		TIE-IN	41 days	8/8/19	10/3/19			NA												
30		Tie In 8" DI at STA 1+80	10 days	8/8/19	8/21/19	27,28	31	NA												
31		Tie In 16" DI at STA 0+20	10 days	8/22/19	9/4/19	30	32,34	NA												
32		Tie In 20" at STA -0+11	15 days	9/5/19	9/25/19	31	35	NA												
33		Tie In 16" at STA 12+78 and STA 0+20	10 days	9/20/19	10/3/19	34	35	NA												
34		Water Services	11 days	9/5/19	9/19/19	31	33,35	NA												
35		Project Clean out and Restoration	15 days	10/4/19	10/24/19	34,32,3	NA	NA												

Project: BT5849A15 GREENBELT
Date: 4/17/19

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			